

Pulaski Road - Gas Main Project Construction Schedule

Location of Construction Work Segment	Start Date	End Date	Work Limits & Planned Traffic Control
Mobilization of Equipment & Material	20-Feb	21-Feb	No traffic impacts.
Test Hole Excavations	22-Feb	23-Feb	Starting at Lightfield Rd - ending at Rt 523. One lane alternating traffic
Direct Bury - (Lightfield Rd to Ridge Rd.)	26-Feb	29-Feb	One lane alternating traffic
Direct Bury - (Ridge Rd to Demott Rd.)	29-Feb	7-Mar	One lane alternating traffic
Direct Bury - (over Culvert R-59 near Demott Rd.)	7-Mar	7-Mar	One lane alternating traffic
Direct Bury - (Demott Rd to 42nd St.)	8-Mar	21-Mar	One lane alternating traffic
Direct Bury - (42nd Street to Woodland Way)	21-Mar	26-Mar	One lane alternating traffic
Direct Bury along Pulaski Rd & Drill under Culvert R-58 - (Woodland Way to Kozciusko Rd)	26-Mar	25-Apr	<u>Pulaski Rd closed to through traffic</u> between Woodland Way & Kosciuszko Rd. Detour: 42nd St to CR 620.
Direct Bury - (School Rd/Kosciuszko Rd Intersection)	26-Apr	6-May	<u>Pulaski Rd</u> - One lane alternating traffic through intersection. <u>School Rd</u> closed at Kline Blvd. & <u>Kosciuszko Rd</u> closed at CR 620. Detour: Kline Blvd to CR 523 and CR 620 to CR 523.
Direct Bury & cross under Culvert R-55 & Drill under Culvert	6-May	20-May	<u>Pulaski Rd closed to through traffic</u> between Kosciuszko Rd. & Mimosa Dr. Detour: School Rd. to Kline Blvd and Kosciuszko Rd to CR 620.
Excavate & Backfill in Tie-in Points (Both Sides)	20-May	28-May	One lane alternating traffic